# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the work | Improvements to drains & Footpath 4th cross and adjoining roads of Kalyananagara w/s, in ward No. 13, in Shettyhalli Sub-Division |
| 2 | Sanctioned Estimate No. & Date | CE/DZ/AA/045/14-15. Dt-29-10-14 |
| 3 | Head of Account which is chargeable | P-1971 |
| 4 | Instrument Order NO. & Date | EE/DD/T8/095/14-15 Dt- 29-10-2014 |
| 5 | Name Of Contractor | Sri. N. Shivananda, No.35, 2nd Cross, 1st A Main road, Defence Colony, Bagalagunte, Bangalore. |
| 6 a | Time Stipulated for Completion of work | Yes |
| b | Delay in Exculpation of Work | - NO- |
| 7 | Measurement recorded in | 3424 /14-15 |
| 8 | Check Measurement of the Asst | 342328 TO 342335 |
| 9 | Name of the office/official in charge of the work | AEE/SSD/ |
| 10 | a) Asst. Eng/junior Eng | Nagabhusan |
| | b) Asst. Exe Engineer | B.L. Jayalingappa |

| Sanctioned Estimate Amout | Amout Claims As per Actually Vide As per bills | Excess | Savings |
|---|---|---|---|
| 18.00 Lac | 16,83,636-00 | - | 1898-00 |

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

**ASSISTANT ENGINEER.**

15/6/15

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

**ASSIATANT EXECUTIVE ENGINEER**

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಪಿ.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.